

SL NO	LOCATION	NAME OF THE ITEM	QUANTITY	COMPANY NAME	RATING	INSTALLATION	AMC	REMARKS
1	33kv Substation (Old Building load in 33kv supplied on 14.06.2019)	AB switch	3		(250-400)amp	2010	N/A	
2	VCB	VCB Incomer	1	Jyoti Ltd.	36kv/800amp		N/A	
		VCB O/g -1	1	Jyoti Ltd.	36kv/800amp			
		VCB O/g -2	1	Jyoti Ltd.	36kv/800amp			
3		Transformer	2	OEU (Orissa Engg. Udyog)	1600kva/2133amp	12/10/2012	N/A	
4	S/S panel	ACB Incomer	2	ABB	2500amp	2010	N/A	
		ACB O/g	2	ABB	2000amp			
		Acb (Old Building,OSDC)	2	ABB	1000amp			
		Capacitor Bank	2	ABB	100kva			
5	ASLS Panel	BUS Coupler	1	ABB	2500amp	2010	N/A	
		ACB Incomer	2	ABB	2000amp			
		ACB DG	4	ABB	1000amp			
		ACB(AC PLANT)	2	ABB	1250amp			
		ACB New Building	2	ABB	1250amp			
		ACB CapacitorPanel	2	ABB	1250amp			
		Bharat Net	1	ABB	1250qamp			
		SWAN	1	ABB	1250amp			
		DB pump House	2	ABB	250amp			
		Spare	1	ABB	250amp			
		Board Room(Old Building)	1	ABB	250amp			
DB External(Light)	2	ABB	250amp					
6	APFC PANEL	Capacitor Panel	2	ABB	1000amp	2010	N/A	
7		DB area lighting	1	ABB	250amp	2010		
		DB area lighting	3	ABB	100amp			
		DB area lighting (Incomer & O/g)	2	ABB	250amp			

		DG AMF Panel	4	L & T	1000amp	2012	N/A	
8		DG	4	Sterlling	600kva/834amp	2012	N/A	
9	LIFT	North side Service lift	1	Thyssenkrupp	884kg/13person's	2013	Thyssenkrupp	
		North Side Capsul Lift	1	Thyssenkrupp	1000kg/15person's		Thyssenkrupp	
		South side Service lift	1	Thyssenkrupp	884kg/13person's		Thyssenkrupp	
		South Side Capsul Lift	1	Thyssenkrupp	1000kg/15person's		Thyssenkrupp	
10	PUMP HOUSE(Fire Safety Panel at Basement)	Sprinkler Pump	1	Crompton Greaves	40kw/60hp	2013	N/A	
		Hydrant Pump	1	Crompton Greaves	40kw/60hp			
		Jockey pump	1	Crompton Greaves	7.5kw/10hp			
		FIRE Panel Incomer	1	ABB	250amp			
		Diesel pump	1	Crompton Greaves	51.5kw			
	PUMP HOUSE(Main Control Panel at Main Control)	Over Head Motor	2	KSB	3.7kw/5hp	2013	N/A	
		Mono Block Pump	2	ABB	3.7kw/5hp			
		Sumersible Pump	2		5hp			
		Old Building pump	1	KSB	5kw/7.5hp			
	Pump House Panel	Incomer	2	ABB	250amp	2013	N/A	
		Out-going	1	ABB	250amp			
		Spare	1	ABB	250amp			
	11	AC PLANT PANEL	BUS Coupler	1	L & T	1000amp	2013	JEM
ACB Incomer			2	L & T	1000amp			
Primary MCCB			3	L & T	100 AMP			
Condensor MCCB			3	L & T	250AMP			
Secondary MCCB			1	L & T	630AMP			
SPARE MCCB			2	L & T	250amp			
CT FAN MCCB			2	L & T	250amp			
AC PLANT		Chiller	2	DAIKIN MCQUAY	375tr	2013	JEM	
		Compressor	3	DAIKIN MCQUAY	102kw			
		Secondary Motor	2	XYLEM	55KW/75 HP			
	Primary Motor	3	XYLEM	18.5/25 (K.W/H.P)				

		Condensor Motor	3	XYLEM	30/40 (K.W/H.P)			
12	BASEMENT CONTROL ROOM	ACB Incomer	2	ABB	1250amp	2013	N/A	
		BUS Coupler	1	ABB	1250amp			
		LILO	2	ABB	1000amp			
		RAISING MAIN	2	ABB	1000amp			
		RAISING MAIN PANEL	2	ABB	1000amp			
		O/g of LIFT	1	ABB	400amp			
		Spare	1	ABB	250amp			
		Spare	2	ABB	400amp			
		DB(Distribution Board)	8	ABB	400amp			
13	Basement Control Room Lift Panel	Incomer	1	ABB	400amp	2013	N/A	
		O/g of South Side capsul lift	1	ABB	100amp			
		O/g of North Side capsul lift	1	ABB	100amp			
		O/g of South Side Service lift	1	ABB	100amp			
		O/g of North Side Service lift	1	ABB	100amp			
14	Ground floor UPS	N/A						
	1st Floor UPS	UPS	2	Emerson	80kva(LIBERT SX)	2014		Not Functioning
	2nd Floor UPS	UPS	2	Emerson	80kva(LIBERT SX)			ok
	3rd Floor UPS	UPS	2	Emerson	80kva(LIBERT SX)			South side ok & north Side not functioning(battery problem)
	4th Floor UPS	UPS	2	Emerson	80kva(LIBERT SX)			South side display not glowing & north side ok
	5th Floor UPS+6th Floor UPS	UPS	4	Emerson	80kva(LIBERT SX)			ok